BRUHATH BANGALORE MAHANAGARA PALIKE

Executive Engineer (Electrical) Yelahanka Zone

Fine Approval Statement for Delay of Work

Name Of Work: Providing LED Street lights/Control switches/control wires at Dark/vulnernable places in Ward no 01,02,03 and 04

Job Code: 001-22-000010 **Estimate Amount: 132.00 Lakhs**

1	Amount of Contract	13200000/-
2	Time fixed for completion of work	45 Days
3	Date of commencment Of work	27.04.2022
4	Date of completion of work	10.06.2022
5	Actual date of completion of work	15.07.2022
6	Number of days delayed for work	35 Days
7	Bill Amount	Rs.13067527/-
8	Percentage of work completed within stipulated period	70%
9	Amount of work completed within stipulated period	Rs.9147268/-
10	Balance work Amount completed during the extension period	Rs.3920258/-
11	Fine percentage 0.01 of the delayed amount	3920258*0.01% =392*35 Days
12	Delay period Fine amount	Rs.13720/-

Executive Engineer (Ele)
BBMP, Yelahanka Zone

PWG-45

1	Name of Sub Division	Yelahanka Zone
2	Name of Division	Electrical Division
3	Name of Work	Providing LED Street lights/Control switches/control wires at Dark/vulnerabale places in Ward no 01,02,03 & 04
4	Name of Agency	M/s.Suraksha Electricals
5	Amount Put to Tender	1,11,20,071/-
6	Cost of Work as Tendered rates	1,16,70,480
7	Agreement No	BBMP/EE/ELE/AG/000017/2022-23, Dt:27.04.2022
8	Actual Expenditure incurred	1,30,67,527+PMC
9	Date of Commencement	07.05.2022
10	Date of Completion (As per Agreement)	21.06.2022
11	Actual Date of completion	15.07.2022

Asst.Engineer (Ele) Asst. Exe Engineer(Ele) Executive Engineer (Ele)

PWG-45A

1	Name of Sub Division	Yelahanka Zone
2	Name of Division	Electrical Division
3	Name of Work	Providing LED Street lights/Control switches/control wires at Dark/vulnerabale places in Ward no 01,02,03 & 04
4	Name of Agency	M/s.Suraksha Electricals
5	Amount Put to Tender	11120071
6	Cost of Work as Tendered rates	11670480
7	Agreement No	BBMP/EE/ELE/AG/000017/2022-23, Dt:27.04.2022
8	Actual Expenditure incurred	1,30,67,527+PMC
9	Date of Commencement	07.05.2022
10	Date of Completion (As per Agreement)	21.06.2022
11	Actual Date of Complete	15.07.2022
12	Authority	Executive Engineer Electrical- Yelahanka Division

Asst.Engineer (Ele) Asst. Exe Engineer(Ele) Executive Engineer (Ele)

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Yelahanka Zone
2	Name of Division	Electrical Division
3	Name of Work	Providing LED Street lights/Control switches/control wires at Dark/vulnerabale places in Ward no 01,02,03 & 04
4	Name of Agency	M/s.Suraksha Electricals
5	Amount Put to Tender	11120071
6	Cost of Work as Tendered rates	11670480
7	Agreement No	BBMP/EE/ELE/AG/000017/2022-23, Dt:27.04.2022
8	Actual Expenditure incurred	1,30,67,527+PMC
9	Saving	54,673
10	Date of Commencement	07.05.2022
11	Actual date of completion	15.07.2022

Asst.Engineer (Ele) Asst. Exe Engineer(Ele) Executive Engineer (Ele)

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yelahanka Zone
2	Name of Division	Electrical Division
3	Name of Work	Providing LED Street lights/Control switches/control wires at Dark/vulnerabale places in Ward no 01,02,03 & 04
4	Name of Agency	M/s.Suraksha Electricals
5	Amount Put to Tender	1,11,20,071
6	Agreement Cost	1,32,00,000/-
7	Actual Expenditure incurred	1,30,67,527+PMC
8	Savings (Compared of Agreement Cost)	54,673
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	07.05.2022
12	By whom Executed :	Executive Engineer (Electrical) Yelahanka Zone
13	Inspection by Divisional Officer :	Executive Engineer (Electrical) Yelahanka Zone
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	AE: Sri.K.N.Babu Reddy AEE/EE(IC): Sri.Rajendra Naik Inspected by SE (Ele): Smt.Umadevi Baligar

Certified that M/s.Suraksha Electricals (Name of the Agency) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & Specifications on 15.07.2022

Asst.Engineer (Ele) Asst. Exe Engineer(Ele) Executive Engineer (Ele)

Certificate

1	Name of Work	Providing LED Street lights/Control switches/control wires at Dark/vulnerabale places in Ward no 01,02,03 & 04
2	Name of Agency	M/s.Suraksha Electricals
3	Name of Sub Division	Yelahanka Zone
4	Name of Division	Executive Engineer Electrical Division

	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & Specifications on 15.07.2022
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No.**2601/22-23, Page No. 260008 to 260013**
	5	Certified that the contractor has made his own arrangements for procurement of materials such as 90 Watts LED, MCCB, AB Cable, Brackets and etc,.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Providing LED Street lights/Control switches/control wires at Dark/vulnernable places in Ward no 01,02,03 and 04
2	**Estimate cost / amount**	Rs.132.00 Lakhs
3	**Name Of Contractor**	M/S Suraksha Elelctricals
4	**Amount of Contract**	Rs.1,32,00,000/-
5	**Agreement No.**	EE/ELE/BBMP/YZ/AG/000017/22-23, Date:27.04.2022
6	**No. and date Under which the work order has been issued**	EE/ELE/BBMP/YZ/WO/000017/22-23, Date:27.04.2022
7	**Time limit originally fixed for completion**	45 Days
8	**Date of application by the contractor for granting extension**	21.06.2022
9	**Date of receipt of application in the sub-division office**	21.06.2022
10	**Extension granted if any**	YES NO
	1. From	21.06.2022
	2. To	15.07.2022
11	**Work Carriedout by the contractor during the original period stipulated in contract**	70%
12	**Work carried out during the first period of extension**	30%
13	**Work carried out during And extension**	100%
14	**Time now applied for**	35 Days
15	**Date of recommending time limit applied**	35 Days
16	**Wheather the original application of contractor is enclosed**	YES
17	**Balance work remaining to be done**	~~YES~~ NIL

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	13720/- (7500/- 12253/-)
20	Wheather the notice as per clause has been issued	YES
21	Report by Asst. Executive engineer	ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಹೆಚ್ಚುವರಿ ಸಮಯಾವಕಾಶವನ್ನು ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ತೆಗೆದುಕೊಂಡಿರುವ ಬಗ್ಗೆ ತಮ್ಮ ಮುಖಪುಟದಲ್ಲಿ ಬೀದಿದೀಪಗಳ ತಯಾರಿಕಾ ಕಂಪನಿಯವರು ಬೀದಿದೀಪಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರಿಗೆ ಸರಬರಾಜು ಮಾಡಲು ವಿಳಂಬವಾಗಿರುವ ಹಿನ್ನಲೆಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಮುಕ್ತಾಯಗೊಳಿಸಲು ವಿಳಂಬವಾಗಿರುವುದಾಗಿ ದಿನಾಂಕ:21.06.2022 ರಂದು ಅವರ ಮುಖಪುಟದಲ್ಲಿ ತಿಳಿಸಿರುತ್ತಾರೆ.
22	Recommendation of executive engieer	ಆದ್ದರಿಂದ ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿ) ರವರ ವರದಿಯನ್ವಯ ಗುತ್ತಿಗೆದಾರರಿಗೆ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.(7500/-) ಗಳ ದಂಡ ವಿಧಿಸಿ ಕಾಮಗಾರಿ ಅವಧಿ ವಿಸ್ತರಣೆ (12253/-) ಅನುಮೋದನೆ ಸಹಿಗಾಗಿ ಸಲ್ಲಿಸಿದೆ. 13720/-

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Superintending Engineer (Ele)
BBMP Bangaluru

As per the calculation sheet attached, EOT is approved with fine.

Engineer in Chief
BBMP Bangaluru

COMPLETION REPORT

	Name of Work		Providing LED Street lights/Control switches/control wires at Dark/vulnerable places in Ward no 01,02,03 and 04.	
2	Sanctioned Estimate		1,32,00,000/-	
3	Head of A/c which is chargeable		P-1828	
4	Entrustment Order No & Date		BBMP/EE/ELE/WO/000017/2022-23, Dt:27.04.2022	
5	Name of Contractor		M/s Suraksha Electricals	
6	a. Time stipulated for b. Completion of Work		45 Days	
7	Date of Commencement	Date of Closing	07.05.2022	20.06.2022
8	b.Delay in execution of work		YES	
9	Measurement recorded in		M.B No: 2601/22-23	
			Page No: 260008 TO 2600	
	Actual date of Completion of work		15.07.2022	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on			
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer		Executive Engineer (Ele),Yelahanka Zone	
			Mr.K.N.Babu Reddy	
	b) Asst.Executive Engineer		Mr.Rajendra Naik. (Incharge EE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
1,32,00,000/-	1,30,67,527/-	-/-	1,32,473/-	

Certified that the above has been completed with 25 days additional time taken to complete the work..

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele
Yelahanka Zone, BBMP

Superindending Engineer (Ele)
BBMP

Engineer in Chief
BBMP